M/s.Rahul Agencies.

Time Bar Schedule

Project: Work of construction of 132kV SC line from 132kV Shendra-Chikalthana using Monopole structure with ACCC high ampacity conductor - 12 km under Aurangabad zone on turnkey basis against tender no. T-2117 (RFx No. 6000000991).

	Material Supply Activity	September		October			November			December			January			February			March			April			May			June			July			August			September		
		16-20	21-30	01-10	11-20	21-31	01-10	11-20	21-30	01-10	11-20	21-31	01-10	11-20	21-31	01-10	11-20	21-28	01-10	11-20	21-31	01-10	11-20	21-30	01-10	11-20	20-31	01-10	11-20	21-30	01-10	11-20	21-31	01-10	11-20	21-31	01-10	11-20	21-30
1	LOA Received																																						
2	Visit to Site, Inspection of Route, Check Survey, Preliminary & Detailed Survey																																						
3	Submission & Approval of Check Survey, Plan and Profile.																																						
4	Submission & Approval of Monopole, Foundation, Conductor & Hardware Design Drawing.																																						
5	Manufacturing time for Monopoles/Tower Structures																																						
6	Manufacturing time for Conductor/Hardware/Insulators																																						
7	Inspection of Monopoles/Tower Structures																																						
8	Inspection of Conductor/Hardware/Insulators																																						
9	Delivery of Monopoles/Tower Structures at site.																																						
10	Delivery of Tower Material Conductor/Hardware/Insulators at site.																																						

	Foundation Activity	September		October			November			December			January			February			March			April			May			June			July			August			September		
		16-20	21-30	01-10	11-20	21-31	01-10	11-20	21-30	01-10	11-20	21-31	01-10	11-20	21-31	01-10	11-20	21-28	01-10	11-20	21-31	01-10	11-20	21-30	01-10	11-20	20-31	01-10	11-20	21-30	01-10	11-20	21-31	01-10	11-20	21-31	01-10	11-20	21-30
1	Site Cleaning																																						
2	Marking of Foundation As Per Approvals Drawing																																						
3	Pit Digging as per Approved																																						
4	PCC in Pit																																						
5	Steel Cutting & Bending																																						
6	Steel Grid Reinforcement in Pit																																						
7	Reinforcement of Foundation																																						
8	Pouring in Foundation																																						
9	Curring Time																																						
10	Reinforcement of Column																																						
11	Pouring in Column																																						
12	Curring Time for Column and Foundation																																						

	Erection Activity	September		October			November			December			January			February			March			April			May			June			July			August			September		
		16-20	21-30	01-10	11-20	21-31	01-10	11-20	21-30	01-10	11-20	21-31	01-10	11-20	21-31	01-10	11-20	21-28	01-10	11-20	21-31	01-10	11-20	21-30	01-10	11-20	20-31	01-10	11-20	21-30	01-10	11-20	21-31	01-10	11-20	21-31	01-10	11-20	21-30
1	Erection of Monopoles																																						
2	Stringing of Conductor & Earhtwire with its hardware.																																						
3	Charging & Commissioning																																						

Note: Time Bar Schedule is Subjected to Monsoon Season & ROW Issue.